



CENTRAL WATER DISTRICT
400 Cox Road – Post Office Box 1869
Aptos, California 95001-1869
(831) 688-2767

DATE: August 13, 2026
TO: Board of Directors
FROM: District Manager
SUBJECT: Well 14 Project Updates

Well 14 Progress & Updates

During July and August, progress continued towards the completion of the Well 14 Project.

- Operations staff painted the Well 14 Pump Station building.
- Operations staff stabilized the dirt road leading to the well site, using landscape fabric and rock to protect the integrity of the road.
- Betz Works sealed the New Hope driveway/parking area and repaired a customer's driveway both affected by the Well 14 Project.
- Ardurra (formerly MKN & Associates, Inc.) prepared the Well 14 Permit Amendment documents, including the Drinking Water Source Assessment, for submission to the State Water Resources Control Board.

Next steps include the following:

- Installation and inspection of VFD & electrical panels.
- PG&E electrical meter installation & hookup.
- Tapping of the main line to install necessary access ports.
- Installation of the Chlorinator.
- Sampling/testing for remaining constituents.
- SCADA integration installation & setup.
- Fencing installation.
- State permit amendment approval.

Budget Status

Vendor	Contract Amt.	Paid to Date	Retention Due	Remaining Budget***	Status
J. Johnson & Co. (Water & Electrical Lines)	\$276,925	\$294,600.97	\$0	-\$17,675.97	Completed
Maggiora Bros. (Well Drilling)	\$448,150	\$441,637.19	\$23,244.06	-\$16,731.25	Near Completion
Maggiora Bros. (Pump Station)	\$355,000	\$147,250	\$7,750	\$181,354.66	Current
SyCal (SCADA Integration)**		\$14,850.21			Current
Sky Valley Engineering (SCADA Integration)**		\$3,795.13			Current
MKN (Project Mgmt.)	\$185,800*	\$157,848.10		\$27,951.90	Current
Betz Works	N/A	\$14,080		N/A	Completed
TOTALS		\$1,072,261.60	\$30,994	\$176,699.34	

Includes original \$150,000 contract and added \$20,000 for extended services and final as-built CAD work and \$15,800 for permit amendment support. **Final cost to be determined. *After retention is paid out.*

Project Schedule

Slight delays in the construction of the Well 14 Pump Station have pushed the completion of the Well 14 Project out several months, with a plan to have the replacement well fully operational by the end of 2026.