CENTRAL WATER DISTRICT
400 Cox Road – Post Office Box 1869
Aptos, California 95001-1869
(831) 688-2767

DATE: November 10, 2026
TO: Board of Directors
FROM: Central Water District Staff
SUBJECT: Well 14 Project Updates

Well 14 Progress & Updates

During October/November, progress continued towards the completion of the Well 14 Project.

- Operations staff poured the footing for the mast to be installed at Well 14. In addition the mast was constructed and erected by the Operations team. The antenna and cables were also installed and connected to the panel in order to communicate with Upper Primary.
- Two Bacteriological water samples were collected from the Well 14 Transmission Main which came back as “Absent”. The Transmission Main is now active.
- Three protective bollards were installed by the Operations staff. Two are located at the transmission line and one is located at the mast.
- To prevent erosion Operations staff reinforced the area around the Well 14 building by compacting the ground with a viberplate.

Next steps include the following:

- Complete the installation of the discharge line for the chlorination equipment.
- Radio to be installed in the panel for the mast to be able to communicate between Well 14 and Upper primary.
- Fencing installation bid received and will be scheduled.
- State permit amendment approval


Mast at Well 14 Building



Budget Status

Vendor	Contract Amt.	Paid to Date***	Retention Due	Remaining Budget**	Status
J. Johnson & Co. (Water & Electrical Lines)	$276,925	$294,600.97	$0	-$17,675.97	Completed
Maggiora Bros. (Well Drilling)	$448,150	$441,637.19	$23,244.06	-$16,731.25	Completed
Maggiora Bros. (Pump Station)	$355,000	$282,373.25	$14,861.75	$57,765.00	Completed
SyCal (SCADA Integration)	$52,495	$41,937.88		$10,557.12	Near Completion
Sky Valley Engineering (SCADA Integration)		$3,795.13			Near Completion
MKN (Project Mgmt.)	$185,800*	$177,264.99		$8,535.01	Near Completion
Betz Works		$14,080			Completed
TOTALS		**$1,241,609.41**	**$38,105.81**		

**Includes original $150,000 contract and added $20,000 for extended services and final as-built CAD work and $15,800 for permit amendment support. **After retention is paid out. ***Includes November 2026 Accounts Payable.*

Project Schedule

Slight delays in the construction of the Well 14 Pump Station have pushed the completion of the Well 14 Project out several months, with a continued plan to have the replacement well fully operational by the end of 2026.