CENTRAL WATER DISTRICT
400 Cox Road – Post Office Box 1869
Aptos, California 95001-1869
(831) 688-2767

DATE: October 21, 2026
TO: Board of Directors
FROM: Central Water District Staff
SUBJECT: Well 14 Project Updates

Well 14 Progress & Updates
During September/October, progress continued towards the completion of the Well 14 Project.

- Operations staff reinforced the access road to the well site by installing the first roll of fabric weed barrier.
- PG&E completed the installation of Well 14's power meter on September 21st.
- Maggiora Bros. Drilling, Inc. assisted with wiring issues and verified correct connection installation during the energization of Well 14.
- During the energization of Well 14, team members collaborated on critical site setups: Calcon and Maggiora wired and operated the VFD, while Maggiora and SyScal established VFD-PLC communication. Ardurra provided overall project management for these efforts.

Next steps include the following:

- Complete installation of the tubbing for the Chlorinator.
- Install mast for communication between Well 14 and Upper primary.
- Sampling/testing for remaining constituents
- Fencing installation
- State permit amendment approval



Well 14 Building

Budget Status

Vendor	Contract Amt.	Paid to Date***	Retention Due	Remaining Budget**	Status
J. Johnson & Co. (Water & Electrical Lines)	$276,925	$294,600.97	$0	-$17,675.97	Completed
Maggiora Bros. (Well Drilling)	$448,150	$441,637.19	$23,244.06	-$16,731.25	Completed
Maggiora Bros. (Pump Station)	$355,000	$258,581.21	$13,609.54	$82,809.25	Completed
SyCal (SCADA Integration)	$52,495	$27,738.60		$24,756.40	Near Completion
Sky Valley Engineering (SCADA Integration)		$3,795.13			Near Completion
MKN (Project Mgmt.)	$185,800*	$176,961.99		$8,838.01	Near Completion
Betz Works		$14,080			Completed
TOTALS		**$1,217,395.09**	**$36,853.60**	**$81,996.44**	

**Includes original $150,000 contract and added $20,000 for extended services and final as-built CAD work and $15,800 for permit amendment support. **After retention is paid out. ***Includes September 2026 Accounts Payable.*

Project Schedule

Slight delays in the construction of the Well 14 Pump Station have pushed the completion of the Well 14 Project out several months, with a continued plan to have the replacement well fully operational by the end of 2026.